

District Administrative Center – Weekly Progress Report – October 30, 2020

Construction Manager: JE Dunn

Architect: DLR Group

Owner: Spring Hill School District



Board Room Stage Wood Panels



Markerboard

Project Status This Week:

- Continued Ceiling Grid / Tile
- Continued Casework
- Completed Epoxy Floors

Next Week:

- Finish Ceiling Tile
- Finish Landscaping
- Start Carpet
- Continue Specialties

Personnel on site: 28

JE Dunn Superintendent: 1



Accidents: 0

Lost time accidents: 0

Accident Free for: 224 Days



Weather Days: 5 (Site)



Epoxy Floors



Epoxy Floors



Learn. Create. Adapt. Succeed.

